SRI BAALAMURUGAN BOREWELLS

Hennur-Bagalur Road, opp. Vijaya Bank, Kothanur, Bangalore
Mob.: 9845020536, 9901920004

WORK REPORT

To Assistant Executive Engineer
Yelahanka New Town Sub Division
B.B.M.P

No. : 066

Date : 4/07/19

S.No.	Particulars	Rft	Water Yeild	Remarks
1.	Size of the Borewell 6 1/2 Inch			
2.	Total Deapth of the Borewell	1280 Fts		
3.	MS Casing Erected	144 Fts.		
4.	1st Water Source at the Deapth	360 Fts 1/2 Inch		
5.	2nd Water Source at the Deapth	780 Fts 1 Inch		
6.	3rd Water Source at the Deapth	1030 Fts 1/2 Inch		
7.	4th Water Source at the Deapth	—		
8.	If any Silt, Boulders at the Deapth	—		
9.	Nature of Water	Clear		
10.	Motor Pump to be used	—		
11.	Any other Remarks	—		
12.	Total Yeild of the Borewell		2" Inch	

Thanking You

Yours faithfully
For Sri Baalamurugan Borewells

SRI BAALAMURUGAN BOREWELLS

Hennur-Bagalur Road, opp. Vijaya Bank, Kothanur, Bangalore
Mob. : 9845020536, 9901920004

WORK REPORT

To
Assistant Executive Engineer
Yelahanka. New town Sub Divn
B-B-M-P

No. : 065

Date : 4/07/19

S.No.	Particulars	Rft	Water Yeild	Remarks
1.	Size of the Borewell 6 1/2" Sm,			
2.	Total Deapth of the Borewell	890 Fts		
3.	MS Casing Erected	160 Fts		
4.	1st Water Source at the Deapth	400 Fts	2" Sm	
5.	2nd Water Source at the Deapth	530 Fts	1" Sm	
6.	3rd Water Source at the Deapth	742 Fts	1/2 Sm	
7.	4th Water Source at the Deapth	835 Fts	1/2 Sm	
8.	If any Silt, Boulders at the Deapth	—		
9.	Nature of Water	Clear		
10.	Motor Pump to be used	—		
11.	Any other Remarks	—		
12.	Total Yeild of the Borewell		4" Sm	

Thanking You

Yours faithfully
For Sri Baalamurugan Borewells

SRI BAALAMURUGAN BOREWELLS

Hennur-Bagalur Road, opp. Vijaya Bank, Kothanur, Bangalore
Mob. : 9845020536, 9901920004

WORK REPORT

To
Assistant Executive Engineer
Yelahanka New Town Sub Division
B-B-M-P

No. : 064

Date : 6/07/19

S.No	Particulars	Rft	Water Yeild	Remarks
1.	Size of the Borewell 6 1/2 Inch			
2.	Total Deapth of the Borewell	1020 ft		
3.	MS Casing Erected	184 Rft		
4.	1st Water Source at the Deapth	760 Rft	1" Inch	
5.	2nd Water Source at the Deapth	820 Rft	1/2" Inch	
6.	3rd Water Source at the Deapth	960 Rft	1/2 Inch	
7.	4th Water Source at the Deapth	—		
8.	If any Silt, Boulders at the Deapth	—		
9.	Nature of Water	Clear		
10.	Motor Pump to be used	—		
11.	Any other Remarks	—		
12.	Total Yeild of the Borewell	—	2" Inch	

Thanking You

Yours faithfully
For Sri Baalamurugan Borewells

SRI BAALAMURUGAN BOREWELLS

Hennur-Bagalur Road, opp. Vijaya Bank, Kothanur, Bangalore
Mob.: 9845020536, 9901920004

WORK REPORT

To
Assistant Executive Engineer
Yelahanka Newtown Sub Division
B.B.M.P

No. : 063

Date : 6/07/19

S.No.	Particulars	Rft	Water Yeild	Remarks
1.	Size of the Borewell 6 1/2"			
2.	Total Deapth of the Borewell	1180 Ft		
3.	MS Casing Erected	130 Ft		
4.	1st Water Source at the Deapth	600 Ft	1 1/2 Inch	
5.	2nd Water Source at the Deapth	822 Ft	1/2 Inch	
6.	3rd Water Source at the Deapth	930 Ft	1 Inch	
7.	4th Water Source at the Deapth	—		
8.	If any Silt, Boulders at the Deapth	—		
9.	Nature of Water	— Clear. —		
10.	Motor Pump to be used	—		
11.	Any other Remarks	—		
12.	Total Yeild of the Borewell		3" Inch	

Thanking You

Yours faithfully
For Sri Baalamurugan Borewells

SRI BAALAMURUGAN BOREWELLS

Hennur-Bagalur Road, opp. Vijaya Bank, Kothanur, Bangalore
Mob.: 9845020536, 9901920004

WORK REPORT

To
Assistant Executive Engineer
Yeshwanthpura Nagarothana Subdivision
B.B.M.P

No. : 062

Date : 8/03/19

S.No.	Particulars	Rft	Water Yeild	Remarks
1.	Size of the Borewell 6 1/2"			
2.	Total Deapth of the Borewell	1060 Fts		
3.	MS Casing Erected	164 Fts		
4.	1st Water Source at the Deapth	540 Fts	1" Sprg	
5.	2nd Water Source at the Deapth	780 Fts	1/2 Sprg	
6.	3rd Water Source at the Deapth	932 Fts	1" Sprg	
7.	4th Water Source at the Deapth	—		
8.	If any Silt, Boulders at the Deapth	—		
9.	Nature of Water	— Clear. —		
10.	Motor Pump to be used	—		
11.	Any other Remarks	—		
12.	Total Yeild of the Borewell		2 1/2" Sprg	

Thanking You

Yours faithfully
For Sri Baalamurugan Borewells